

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
STARRED QUESTION NO. 67
ANSWERED ON 23RD JULY, 2026**

FOUR-LANING OF NATIONAL HIGHWAY-75

67. SHRI CAPTAIN BRIJESH CHOWTA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

(a) the package-wise physical and financial progress, as recorded in the latest National Highways Authority of India (NHAI) project progress reports, of the four-laning of National Highway-75 (NH-75) from Addahole/ Periyashanthi to Bantwal;

(b) the operational status of the Nellyadi and Kalladka structures, underpasses, service roads, drainage, slope-protection works and trafficable carriageways;

(c) the details of works that have been suspended, restricted or rescheduled during the active monsoon along with the arrangements made for drainage, work-zone safety, diversions, slope surveillance, emergency response and uninterrupted traffic; and

(d) the details of package-wise post-monsoon work programme and revised dates for restarting and completion of work?

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) to (d) A statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (d) OF LOK SABHA STARRED QUESTION NO. 67 ANSWERED ON 23RD JULY, 2026 ASKED BY SHRI CAPTAIN BRIJESH CHOWTA REGARDING 'FOUR-LANING OF NATIONAL HIGHWAY-75'.

(a) The project four Laning from Addahole (Km 255.140) to Bantwal (Km 318.755) has been divided into 2 Packages. The physical progress of Package – I from Addahole to Periya Shanthi (15.13 km) is 98% and the physical progress of Package – II from Periya Shanthi to Bantwal (48.48 km) is 94.21%.

(b) (i) Operational status of the structures, underpasses and service road in Nellyadi is as under:

Details	Total Nos.	Completion Status
Structure	SVUP – 01 Flyover – 01 VUP – 01	Completed (LHS is open and RHS is Temporary Closed)
Service Road	2.54 km. (Km 273.66 to Km 274.93 (BHS))	Completed and open for Traffic

(ii) Operational status of the structures, underpasses and service road in Kalladka is as under:

Details	Total Nos.	Completion Status
Structure	Flyover – 01	Completed and open for Traffic
Service Road	5.99 km. (Km 311.22 to Km 314.53 (LHS) & Km 311.22 to Km 313.90 (RHS))	Completed and open for Traffic

(c) Work in about 1.3 Km has been affected and rescheduled due to various reason such as stay on construction of Elephant Underpass, demand for additional compensation, additional work etc. However, to facilitate proper traffic diversion and ensure uninterrupted traffic movement during the active monsoon season, the existing roads at both affected locations has been improved by providing bituminous resurfacing along with the installation of appropriate safety signage.

(d) Package I: Revised date for full completion including completion of balance works is 30.03.2027.

Package II: Revised date for full completion including completion of balance works is 30.04.2027.
